

Pine Jog Fire Pit Reconstruction Appendix

All Donations Received for the Project:

Donations for Ben's Eagle Scout Project	
Donor Name	Amount Donated (\$)
Barbra Ferguson	\$20
Joe Rodriguez & Rod Kimbrogh (Rodriguez Charities)	\$500
Charlie Bedner	\$200
Katherine Robinson	\$250
Candance and Arnold Hitchon	\$200
Pine Jog Conservation Center	~\$125 of 2x4x8" pressure treated wood
Total amount from donations: ~\$1295	

Designs Costs at Home Depot (Updated):


Design Costs at Home Depot					
Bench Design 1			Firewood Rack		
Materials	Cost Per Unit	Total	Materials	Cost Per Unit	Total
2x4x8' Pressure-Treated Southern Yellow Pine Lumber (x5)	\$5.68	\$28.40	2x4x8' Pressure-Treated Southern Yellow Pine Lumber (x22)	\$5.68	\$124.96
2 1/2 in. Star Flat-Head Wood Deck Screw 5 lbs. (x56)	\$0.10	\$5.60	1x6x6' Premium Kiln-Dried Square Edge Whitewood Common Softwood Boards (x11)	\$8.58	\$94.38
Simple 2x4 Garden Bench Plans - Free PDF Download - Construct101			3/4"x4"x8' Ground Contact Pressure Treated Pine Performance Rated Sheathing Plywood (x1)	\$45.88	\$45.88
			1x3x8' Ground Contact Pressure-Treated Southern Yellow Pine Decking Board (x3)	\$3.68	\$11.04
			2-1/2 in. Green Exterior Self-Starting Star Flat-Head Wood Deck Screws (x200)	\$0.08	\$16.00
WaterGuard 1 gal. Clear Exterior Wood Sealer	\$19.97		1-5/8 in. Green Exterior Self-Starting Star Flat-Head Wood Deck Screws (x200)	\$0.10	\$20.00
WaterGuard 1 gal. Acorn Brown Transparent Wood Stain and Sealer	\$29.98		39.37 in. x 432 sq. ft. Roll Saturated Felt Underlayment (20sq.ft)	\$32.98	\$32.98
			Royal Sovereign Golden Cedar Algae Resistant 3-Tab Roofing Shingles (33.33 sq. ft. per Bundle) (20sq.ft)	\$33.47	\$33.47
			8 in. x 8 in. x 16 in. Concrete Block (x4)	\$2.17	\$8.68
			https://myoutdoorplans.com/shed/firewood-shed-plans/		
			Overall TOTAL:		\$387.39

Final Project Cost (Post-Project):


Project Cost (Final)	
- This is the total cost of the project post-purchase to keep track of fiscal data.	
Item	Cost (Tax Included)
Donations	\$1,170.00
Donation (Beneficiary)	\$125.00
Materials Purchase (Aug 6th)- 60x 2x4's	-\$125.00 (Tax Exempt)
Materials Purchase (Aug 31st)- Remaining Materials	-\$710.14 (Tax Exempt)
Supplies (Amazon)	-\$35.86
Supplies (Home Depot)	-\$68.25
Fuel To Volunteer	-\$20.00
Food and Drinks (2x Work Days)	-\$89.88
UHaul Truck	-\$73.16
Updated Sealant	-\$63.43
Remainder (Owed to Beneficiary)	\$109.28

Bench Design:


Shopping List	Cutting List
• 5 – 2×4 – 8' • 3" deck screws	• A – 4 – 2×4 – 1' 5" (15-degree angle cuts on ends, same directions) • B – 2 – 2×4 – 1' 6 1/2" • C – 2 – 2×4 – 1' 5 1/4" – (15-degree angle cuts on ends, opposite directions) • D – 5 – 2×4 – 4' • E – 1 – 2×4 – 3' 3"



Fire Wood Storage Design:



Site Location:



Build Days:

Day 1: Tuesday, August 6th '24

Work Done: Purchased Wood for Benches with the director of Pine Jog (60x 2x4s)

Time: 1 Hr

Workers/Volunteers:

Mr. Hill

Gabriel Dell.

Amanda Martin

Day 2: Saturday, August 31st '24

Work Done: Went to Home Depot and Purchased the Rest of the Materials for the Project

Time: 3 Hrs

Workers/Volunteers:

Amanda Martin

Josh Davis

Josh Alper

Gio Herrera

Will Ware

Chris Ware

Zach

Jacob Mills

Bill Ware

Day 3: Saturday, January 11th '25

Work Done: Marking Up and Cutting All the Wood for the Benches. After, We Built One Example Bench.

Time: 3 Hrs

Workers/Volunteers:

Josh Alper

Jonathan Roth

Carmine Gioiosa

Paul Barth

Day 4: Sunday, January 22nd '25

Work Done: Built the remaining 11 benches

Time: 4 Hrs

Workers/Volunteers:

Jonathan Roth

Marie Roth

Amanda Martin

Amanda's Dad

Day 5: Sunday, March 2nd '25

Work Done: Built the firewood storage

Time: 5hrs

Workers/Volunteers:

Jonathan Roth

Marie Roth

Gabriel D

Myles B

Paul McLeod

Treycen McLeod

Day 6: Sunday, March 30th '25

Work Done: Staining

Time: 7hrs

Workers/Volunteers:

Marie Roth

Leah Roth

Jonathan Roth

Gabriel D

Day 7: Monday March 31st '25

Work Done: Staining

Time: 5hrs

Workers/Volunteers:

Marie Roth

Leah Roth

Day 8: Wednesday April 16th

Work Done: Delivery

Time: 2hrs

Workers/Volunteers:

Myles B

Gabriel D

Treycen McLeod

Marie Roth

Day 9: Tuesday May 20th

Work Done: Final Setup + Pictures

Time: 2hrs

Workers/Volunteers:

Amanda Martin

Marie Roth

Project Pictures:

Before Project:








During Project:























After Project (Final Delivery & Set-up):









Before:



After:

